

# 2018 Bond Roadmap - Technology



## Y1 Phase 1a & b



### Summer 2019

- All buildings - wireless network infrastructure upgrades
- High Schools - Security Camera System Upgrades
- All Buildings - 21<sup>st</sup> Century Classrooms - “pilot classrooms”
- Admin Building - data center equipment (partial)
- All buildings - teacher devices (partial)

### 2019/20 School Year

- Middle Schools & Elementary Schools - Security Camera System Upgrades
- Admin Building - data center equipment (partial)

## Y2 Phase 2



- Middle Schools & Elementary Schools - Security Camera System Upgrades
- All Buildings - 21<sup>st</sup> Century Classrooms (remaining non-“pilot” classrooms)
- All buildings - network infrastructure equipment (partial)
- All buildings - UPS upgrades
- All buildings - teacher devices (partial)
- All buildings - student devices/carts (partial)
- Admin Building - data center equipment (partial)
- Special Services equipment upgrades (partial)

## Y3 Phase 3



- All buildings - non-instructional devices (partial)
- All buildings - VoIP upgrades
- All buildings - teacher devices (partial)
- All buildings - student devices/carts (partial)
- All buildings - non-instructional devices
- CTE equipment upgrades
- Special Services equipment upgrades (partial)

## Y4 Phase 4



- All buildings - student devices/carts (partial)
- Community Relations equipment upgrades

## Y5 Phase 5



- Admin Building - data center equipment (partial)
- All buildings - network infrastructure equipment (partial)
- All buildings - student devices/carts (partial)

Summer 2019 - Spring 2020

Spring-Summer 2020

2020 - 2021 School Year

Summer 2022

2022 - 2023 School Year

# 2018 Bond Roadmap - Construction



## Y1 Phase 1a & b

Design Phase: Nov 2018-April 2019  
 Bid-Award: Feb - June 2019



### Summer 2019

- CVHS & DHS secure entry
- High Schools - temperature control upgrade
- Iroquois - roof
- Iroquois - electrical service
- Dakota pool lighting
- Algonquin choir room lighting
- Cherokee LGI lighting

### 2019/20 School Year

- Cheyenne office upgrade
- District Wide - classroom door hardware upgrade
- District Wide - install emergency alert system

## Y2 Phase 2

Design Phase: Feb - Nov 2019  
 Bid-Award: Nov 2019 - Jan 2020



- Elementary & Little Turtle playgrounds
- Parking lot; Huron, Ojibwa, Sequoyah, Shawnee, Dakota
- Elementary access control and corridor door upgrades
- Algonquin main office improvements
- Elementary & Middle Schools - media center improvements
- District wide - select priority projects (TBD)

## Y3 Phase 3

Design Phase: Jan - Nov 2020  
 Bid-Award: Nov 2020 - Jan 2021



- Erie & Cherokee (paving, renovations & mechanical work)
- CVHS-9 & CVHS (media center, site work, renovations & mechanical work)
- Mohegan High (paving, renovations & mechanical work)
- Admin & Maintenance (paving, roofing & mechanical work)

## Y4 Phase 4

Design Phase: Jan - Nov 2021  
 Bid-Award: Nov 2021 - Jan 2022



- Cheyenne & Ojibwa Elementary (paving, roofing & mechanical work)
- Seneca Middle (paving, roofing & mechanical work)
- DHS-9 & Dakota High (media center, paving, renovations & mechanical work)

## Y5 Phase 5

Design Phase: Jan - Nov 2022  
 Bid-Award: Nov 2022 - Jan 2023



- Clinton Valley, Ottawa, Huron, Miami, Algonquin, Wyandot (paving, roofing & mechanical work)
- Fox, Mohawk, Iroquois, Sequoyah, Shawnee, Little Turtle (paving, roofing & mechanical work)

Summer 2019 - Spring 2020


Spring-Summer 2020

Spring-Summer 2021

Spring-Summer 2022

Spring-Summer 2023

# 2018 Bond Roadmap - FF&E and Buses



\*FF&E - Furniture, Fixtures, and Equipment and bus replacement will be scheduled throughout the bond program.

