

# Chippewa Valley School Construction Update June 21, 2024

## *“PARDON OUR DUST”*

### Moving

- Palmer Moving completed moving everything out of areas for flooring replacement at Fox Elementary. Move-In date to put everything back is scheduled for the end of July.

### Masonry Work

- Chippewa Valley 9<sup>th</sup> Grade Center – BNE is scheduled to build masonry knee walls for the secure entrance upgrades this month.
- Sequoyah & Shawnee Elementary – BNE has begun masonry work related to the secure entrance relocation this month. Demolition is ongoing at both schools. New wall builds are scheduled to start the last week of June.

### General Trades

- Chippewa Valley High – BJ Construction has begun demolition for the upgrades of 2 toilet rooms.
- Construction Solutions is almost complete with demolition for secure entry upgrades at Sequoyah and Shawnee.
- Construction Solutions has begun ceiling demolition to prepare to add walls and doors for the secure entry upgrades at CVHS 9<sup>th</sup> Grade Center and DHS 9<sup>th</sup> Grade Center.
- Clinton Valley Elementary – BJ Construction completed demolition for the classroom mechanical equipment upgrades.
- BJ Construction is scheduled to install safety rails around the rooftop mechanical units at Algonquin and Administration Building at the end of summer.
- Curb Appeal installed new wall graphics in the Dakota High School and Chippewa Valley High School media centers.

### Roofing Work

- Superior Services is scheduled for roofing work related to mechanical unit replacement at Algonquin Middle School, Chippewa Valley High School, Mohegan High School, and the Administration Building this summer.
- Superior Services has delivered material to Sequoyah Elementary and will start with the MISD wing of the school during their 2-week summer break. They will follow up by doing the other half of the school.
- Superior Services has delivered material and started demolition for select roof replacement at the Chippewa Valley 9<sup>th</sup> Grade Center. Work is scheduled to be completed around the end of July.

### Aluminum Entrance & Glazing

- Roseville Glass is scheduled to begin construction for the secure entrance upgrades at Chippewa Valley 9<sup>th</sup> Grade and Dakota High School 9<sup>th</sup> grades Centers in July.
- Roseville Glass is scheduled for construction of the secure entrance upgrades at Sequoyah and Shawnee Elementary in July.
- Roseville Glass replaced select exterior wall panels at Clinton Valley Elementary.

### Flooring

- Clinton Valley Elementary – FloorCraft has begun corridor flooring removal and is scheduled for select floor patch work for new classroom mechanical replacements in July.
- Fox Elementary – FloorCraft is scheduled to replace all carpet & vinyl flooring. They have completed removal in the north end of the building and are beginning installation in the coming week. Work is scheduled to be completed at the end of July
- Ojibwa Elementary – FloorCraft is scheduled to replace all carpet & vinyl flooring. They began removal and installation of flooring on the second floor. Work is scheduled to be completed at the end of July

- Cheyenne Elementary – FloorCraft is scheduled to replace all carpet & vinyl flooring. They began removal and installation of flooring in the kindergarten wing. Work is scheduled to be completed at the end of July.
- Mohawk Elementary – FloorCraft has completed removal of the gym floor.
- Ottawa Elementary – FloorCraft has begun demolition to replace the media center & music room flooring this summer.
- Omega has begun flooring demolition related to the secure entry upgrades at Sequoyah and Shawnee Elementary. The installation of new flooring will start in early August.

#### **Dakota Indoor Track**

- Dynamic Sports is scheduled to replace the indoor track surface this summer. Materials are scheduled to arrive at the school by the end of June.

#### **Dakota Auditorium**

- Irwin Seating has completed the removal of the auditorium seating and is scheduled to install new seating in July.
- AmMex Painting is scheduled to refinish the flooring under auditorium seating at the end of June.

#### **CVHS Elevator**

- Lardner is scheduled to make upgrades to the existing elevator this summer.

#### **Mechanical Work**

- Clinton Valley Elementary – Contrast Mechanical has started demolition of classroom heating/cooling units. New units will be installed this summer.
- Contrast Mechanical is scheduled to replace roof top mechanical units at Algonquin Middle, Mohegan High, Chippewa Valley High School, and Administration Building this summer. Materials are scheduled for delivery at the end of June.
- Administration Building – Contrast replaced the cooling unit for the technology wing.
- Chippewa Valley 9<sup>th</sup> Grade Center – Contrast is removing the old boilers and will start installing the new boiler system this summer.
- Watson Brothers is scheduled for mechanical work related to the secure entry upgrades at Sequoyah and Shawnee Elementary this summer. They have installed shut-off valves for new work to begin.
- Watson Brothers is scheduled for mechanical work related to the secure entry upgrades at Dakota 9<sup>th</sup> Grade and Chippewa Valley 9<sup>th</sup> Grade Centers this summer.
- Contrast Mechanical is scheduled to replace the cooling unit at Chippewa Valley High school pool this summer. Materials are scheduled for delivery the first week of July.
- The chillers at Cheyenne Elementary are scheduled to be replaced this summer.

#### **Electrical Work**

- Clinton Valley Elementary – DeHondt is scheduled for electrical work related to mechanical upgrades this summer. Electrical disconnection is complete.
- DeHondt is scheduled for electrical work related to roof top mechanical equipment replacement at Algonquin, Mohegan, Chippewa Valley High School, and the Administration Building this summer. Demolition for these units is expected to be completed by the end of June.
- DeHondt is scheduled to add electrical plugs at Wyandot & Miami kitchens.
- Great Lakes is scheduled for electrical work related to the secure entries at Dakota and Chippewa Valley 9<sup>th</sup> Grade Centers this summer.
- Great Lakes is scheduled for electrical work related to the secure entries at Sequoyah and Shawnee Elementary this summer. Demolition has been completed and new work is starting at the end of June.
- Innovative Energy Controls installed the automatic transfer switch for the new emergency generators at the administration building.

#### **Site Work**

- Wyandot Middle – T&M Asphalt has completed demolition of the main south parking lot. They are scheduled to begin upgrades to the detention pond at the east end of the site this month.